



**SCHOOL CAPITAL PROJECT COMMITTEE
WATERTOWN, CT
REGULAR MEETING AGENDA
WEDNESDAY, SEPTEMBER 16, 2026**

**WATERTOWN TOWN HALL
TOWN MANAGER'S
CONFERENCE ROOM 2ND
FLOOR
7:00 P.M.
61 ECHO LAKE RD.
WATERTOWN, CT 06795**

1. Call Meeting to Order.
2. Pledge of Allegiance.
3. Roll Call
4. Minutes.
 - a. Regular Meeting, August 19, 2026
5. New Business
 - a. Discussion and possible action on project invoices to be authorized.

	Vendor	Invoice Number	Dates	Amount Due
1.	Colliers Project Leaders	0001210932	08/31/2026	\$2,874.58
2.	Tucker Mechanical	Application #4	9/30/26	\$153,140.00

- b. Update from Tucker Mechanical and ICDS regarding JTPS HVAC project.
6. Old Business
7. Adjournment



**SCHOOL CAPITAL PROJECT COMMITTEE
WATERTOWN, CT
REGULAR MEETING
MINUTES
WEDNESDAY, AUGUST 19, 2026**

**WATERTOWN TOWN HALL
TOWN COUNCIL
CHAMBERS
7:00 P.M.
61 ECHO LAKE RD.
WATERTOWN, CT 06795**

1. Call Meeting to Order.
Chairman Robert Porter called the meeting to order at 7:04 p.m.
2. Pledge of Allegiance.
Chairman Robert Porter led the pledge of allegiance.
3. Roll Call
Robert Porter, Chairman
Anthony Ciriello
Tadd Johnson
Brian Mays
Thomas Walsh

Mary Ann Rosa, Town Council (remote)
Luigi Velardi, BOE Facilities

Absent: Mark Guerrera, Jeffrey Franson, Jim Lehner, Lisa Fekete, Donna Ford

Others Present: Scott Fitch, Tucker Mechanicals
4. Minutes.
 - a. Regular Meeting, July 15, 2026

Motion: Thomas Walsh seconded by Brian Mays: to accept the July 15, 2026 meeting minutes as presented.

Motion passed unanimously

5. New Business

a. Discussion and possible action on project invoices to be authorized.

	Vendor	Invoice Number	Dates	Amount Due
1.	Tucker Mechanical	Application #3	8/31/26	\$690,455.25
2.	Colliers Project Leaders	0001202329	7/31/26	\$3,882.24

1. Anthony Ciriello asked are we 85% complete with the architect signing off?

Luigi Velardi answered absolutely.

Anthony Ciriello asked if we had any change orders pending?

Scott Fitch answered a few small ones generated; I talked about it at our last site meeting.

Luigi Velardi added nothing big.

Motion: Anthony Ciriello seconded by Thomas Walsh: to accept Tucker Mechanical, Application #3 dated 8/31/2026 in the amount of \$690,455.25.

Motion passed unanimously

2.

Motion: Anthony Ciriello seconded by Thomas Walsh: to approve Colliers Project Leaders, Invoice # 0001202329 dated 7/31/2026 in the amount of \$3,882,24.

Motion passed unanimously

b. Update from Tucker Mechanical and ICDS regarding JTPS HVAC project.

Scott Fitch gave update on HVAC project.

6. Old Business -none.

7. Adjournment

Motion: Brian Mays seconded by Thomas Walsh: to adjourn meeting at 7:16 p.m.

Motion passed unanimously

Respectfully submitted

Robert Porter, Chairman
Watertown Public Buildings Committee



Project Leaders

A Division of Colliers Engineering & Design

101 Crawfords Corner Road, Suite 3400
Holmdel, NJ 07733
732 383 1950

Watertown CT Public Schools
Attn: Donna Ford
61 Echo Lake Road
Watertown, CT 06795

Invoice : 0001210932
Invoice Date : 8/31/2026

Project : 25004856G
Project Manager: Warrington, Jr., Chuck
Project Name : OPM-John Trumbull ES HVAC
Upgrades

For Professional Services Rendered Through 8/31/2026

Description of Services

August 2026

- Attend OAC Meetings
- Project updates with Facility director
- Pre commissioning coordination and field inspections

	Fee	Remaining Fee	% Complete	Billings		
				To Date	Previous	Current
Due Diligence	9,000.00	0.85	99.99	8,999.15	8,999.15	0.00
Design Phase	10,000.00	35.00	99.65	9,965.00	9,965.00	0.00
Construction Phase	39,000.00	17,277.31	55.70	21,722.69	18,848.11	2,874.58
Closeout Phase	5,000.00	5,000.00	0.00	0.00	0.00	0.00
Reimbursable Expenses	1,500.00	1,385.20	7.65	114.80	114.80	0.00
Subtotal:	64,500.00	23,698.36	63.26	40,801.64	37,927.06	2,874.58

Current Billings 2,874.58
Amount Due This Bill 2,874.58

Ford@watertownct.org;
feketeli@watertownps.org;
charles.warrington@collierseng.com;
scott.pellman@collierseng.com;
Sarah.Maston@collierseng.com;
Ravi.Chavan@collierseng.com;
Show mileage w/map

In accordance with our business terms and conditions, acceptance of this invoice is implied unless Colliers Project Leaders USA NE, LLC is notified by 14 days from the date of this invoice. If timely payment cannot be made due to any discrepancy, please E-mail a brief explanation to Billing@colliersengineering.com and we will reply as soon as possible.
EFT/ACH PAYMENT INFO: Colliers Engineering & Design, Inc. | JP Morgan Chase | Routing 021000021 | Account# 836759092

REMIT TO: Colliers Project Leaders USA NE, LLC 101 Crawfords Corner Road, Suite 3400 | Holmdel, NJ 07733
Phone: 877-627-3772 | Fax: 732-383-1980

PM05 - Construction Phase

Labor

Rate Labor

Class	Hours	Rate	Amount
Assistant Project Manager	3.00	166.4000	499.20
Associate Director	2.00	254.8000	509.60
Senior Project Manager	7.50	248.7700	1,865.78
Total Rate Labor			2,874.58
Total Labor			2,874.58
Total Bill Task: PM05 - Construction Phase			2,874.58

Total Project: 25004856G - OPM-John Trumbull ES HVAC Upgrades

2,874.58

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO: Town of Watertown
61 Echo Lake Road
Watertown, CT 06795

PROJECT: John Trumbull Indoor IAQ
Hvac Upgrades

FROM CONTRACTOR: TUCKER MECHANICAL
795 Brook Street
Rocky Hill, CT 06067

CONTRACT FOR: John Trumbull HVAC

APPL. NO: 4
PERIOD TO: 9/30/26
PROJ. NO: 57001261

Distribution to:
☐ OWNER
☐ ARCHITECT
☒ CONTRACTOR

CONTRACT NO. 57001261

This undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that Current payment shown herein is now due.

CONTRACTOR: TUCKER MECHANICAL

By: Justin Mathews - Finance Admin Date: September 10, 2026

State of: Connecticut
County of: Hartford
Subscribed and sworn to before me this 10th day of September 2026

Notary Public: Kristina L Brangi
My Commission expires: December 31, 2028

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, base on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED BY ARCHITECT..... \$ 153,140.00

(Attach explanation if amount certified differs from the amount applied for, initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: [Signature] Date: 09/10/2026

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner:	-	-
Total approved this Month:	-	-
TOTALS	-	-
Net CHANGES by Change Order	-	-

1. ORIGINAL CONTRACT SUM..... \$ 1,398,845.00

2. Net change by Change Orders..... \$ 1,398,845.00

3. CONTRACT SUM TO DATE (Line 1 + 2)..... \$ 1,343,295.00

4. TOTAL COMPLETED & STORED TO DATE.....

5. RETAINAGE:

a. % of Completed Work..... 5.0% \$ 67,164.75

b. % of Stored Material.....

Total Retainage (Line 5a + 5b or Total in Column F of G703)..... \$ 67,164.75

6. TOTAL EARNED LESS RETAINAGE..... \$ 1,276,130.25

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT..... \$ 1,122,990.25

(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE..... \$ 153,140.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE..... \$ 122,714.75

(Line 3 less Line 6)

CONTINUATION SHEET										PAGE 1	
AIA Document G703, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use column 1 on Contracts where variable retainage for line items may apply.										APPLICATION NO: 4 APPLICATION DATE: 9/10/26 PERIOD TO: 9/30/26 CONTRACT NO. 57001261	
AIA DOCUMENT G703										TUCKER MECHANICAL 57001261	
A	B	C	D	E	F	G	H	I	J		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREV. APPLICATION (D + E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% Complete (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)		
1	Procurement Submittals	\$ 12,500.00	12,500			12,500	100%	-	625		
2	Mobilization Delivery	\$ 10,500.00	10,500			10,500	100%	-	525		
3		\$ -	-			-	0%	-	-		
4	Labor Demo	\$ 65,000.00	65,000			65,000	100%	-	3,250		
5	Demo Materials and Dumpsters	\$ 10,500.00	10,500			10,500	100%	-	525		
6	New Work Labor	\$ 86,450.00	70,000	11,000		81,000	94%	5,450	4,050		
7	New Work Materials	\$ 84,500.00	66,500	18,000		84,500	100%	-	4,225		
8	Trane VRP Equipment	\$ 256,900.00	256,900			256,900	100%	-	12,845		
9	Subcontractors	\$ -	-			-	0%	-	-		
10	Electrical	\$ 235,000.00	200,000	35,000		235,000	100%	-	11,750		
11	Sheetmetal	\$ 168,000.00	158,000	8,000		166,000	99%	2,000	8,300		
12	Carpentry and Concrete	\$ 105,200.00	83,500	21,700		105,200	100%	-	5,260		
13	Temperature Controls Submittals Engineering	\$ 19,500.00	19,500			19,500	100%	-	975		
14	Temp Controls Materials	\$ 121,895.00	95,895	26,000		121,895	100%	-	6,095		
15	Temp Controls Installation	\$ 164,400.00	121,000	37,500		158,500	96%	5,900	7,925		
16	TAB	\$ 14,500.00	-			-	0%	14,500	-		
17	Commissioning	\$ 12,500.00	-			-	0%	12,500	-		
18	Startup Reports	\$ 8,500.00	-			-	0%	8,500	-		
19	Project Turn Over	\$ 4,500.00	-			-	0%	4,500	-		
20	Permit State Fee	\$ 500.00	500			500	100%	-	25		
21	Project Management	\$ 18,000.00	11,800	4,000		15,800	88%	2,200	790		
22		\$ -	-			-	0%	-	-		
23		\$ -	-			-	0%	-	-		
24		\$ -	-			-	0%	-	-		
25		\$ -	-			-	0%	-	-		
26		\$ -	-			-	0%	-	-		
27		\$ -	-			-	0%	-	-		
28		\$ -	-			-	0%	-	-		
29		\$ -	-			-	0%	-	-		
SUBTOTAL - PAGE 1		1,398,845	1,182,095	161,200	-	1,343,295	96%	55,550	67,165		
AIA DOCUMENT G703 • 1992 EDITION • AIA © • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-5292 • WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.										G703-1992	

CONTINUATION SHEET										FINAL PAGE	
AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification, is attached. In tabulations below, amounts are stated to the nearest dollar. Use column I on Contracts where variable retainage for line items may apply.										APPLICATION NO: APPLICATION DATE: PERIOD TO: ARCHITECT'S PROJECT NO:	
AIA DOCUMENT G703											
TUCKER MECHANICAL											
57001261											
A	B	C	D	E	F	G	H	I			
C/O NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREV. APPLICATION (D + E)	THIS PERIOD (D + E)	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)		
SUMMARY - TOTALS											
	ORIGINAL CONTRACT	1,398,845.00	1,182,095.00	161,200.00	-	1,343,295.00	96%	55,550.00	67,164.75		
	CHANGE ORDERS	-	-	-	-	-	#DIV/0!	-	-		

TUCKER MECHANICAL
795 Brook Street
Rocky Hill, CT 06067

INVOICE TO: Town of Watertown
61 Echo Lake Road
Watertown, CT 06795
0

****PLEASE REFERENCE INVOICE NUMBER ON CHECK REMITTANCE****

PROJECT NAME: John Trumbull Indoor IAQ Hvac Upgrades

JOB NO.	CUST. ORDER NO.	TERMS	INVOICE NUMBER	INVOICE DATE
5.7E+07	57001261	NET 30	4	10-Sep-26

REQUISITION # 4

AMOUNT THIS REQUISITION 161,200.00

ORIGINAL CONTRACT SUM 1,398,845.00

NET CHANGE BY CHANGE ORDERS -

CONTRACT SUM TO DATE 1,398,845.00

TOTAL COMPLETED & STORED TO DATE 1,343,295.00

RETAINAGE 67,164.75

LESS PREVIOUS CERTIFICATES FOR PAYMENT 1,122,990.25

CURRENT PAYMENT DUE 153,140.00

ALL APPLICABLE CT STATE SALES TAX INCLUDED